Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2022-01-25-32** **Date: 05/07/2021**

Project Name : Construction of School building at Singapura in Ward No.11

Agency : Sri. Kumar Raju (M/s Sri Vinayaka Builders) #10, Gokul Nilaya, Dhanalakshmi Layout, Thindlu Main Road, Opp Indian Oil Petrol Bunk, Vidyaranyapura, Bangalore-560 097.

Customer's Reference : EE(Project)/YnkZone/Wo/85/2020-21

Date of Receipt : 09-06-21

Customer ID : Ground Floor Chejja

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 05/07/2021

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	Ground Floor Chejja	M20	07/06/2021	05/07/2021	151.75 X 149.99 X 149.45	22762	8.343	540.6	23.8	23.0
2	Ground Floor Chejja	M20	07/06/2021	05/07/2021	150.04 X 149.54 X 149.28	22438	8.520	514.0	22.9	
3	Ground Floor Chejja	M20	07/06/2021	05/07/2021	150.43 X 150.52 X 151.27	22643	8.210	508.5	22.5	

* The results obtained are satisfactory as per standard requirements.

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2022-01-25-32** **Date: 24/06/2021**

Project Name : Construction of School building at Singapura in Ward No.11

Agency : Sri. Kumar Raju (M/s Sri Vinayaka Builders) #10, Gokul Nilaya, Dhanalakshmi Layout, Thindlu Main Road, Opp Indian Oil Petrol Bunk, Vidyaranyapura, Bangalore-560 097.

Customer's Reference : EE(Project)/YnkZone/Wo/85/2020-21

Date of Receipt : 19-06-21

Customer ID : Ground Floor Slab

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M25 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 24/06/2021

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	Ground Floor Slab	M25	17/06/2021	24/06/2021	149.06 X 151.72 X 150.83	22615	8.879	532.8	23.6	23.0
2	Ground Floor Slab	M25	17/06/2021	24/06/2021	149.94 X 150.64 X 149.70	22587	8.758	513.9	22.8	
3	Ground Floor Slab	M25	17/06/2021	24/06/2021	150.02 X 151.46 X 150.49	22722	9.045	517.3	22.8	

* The results obtained are satisfactory as per standard requirements.

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R RUDRAPRASAD
Authorized Signatory
Technical Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2022-01-25-32** **Date: 15/07/2021**

Project Name : Construction of School building at Singapura in Ward No.11

Agency : Sri. Kumar Raju (M/s Sri Vinayaka Builders) #10, Gokul Nilaya, Dhanalakshmi Layout, Thindlu Main Road, Opp Indian Oil Petrol Bunk, Vidyaranyapura, Bangalore-560 097.

Customer's Reference : EE(Project)/YnkZone/Wo/85/2020-21

Date of Receipt : 19-06-21

Customer ID : Ground Floor Slab

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M25 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 15/07/2021

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	Ground Floor Slab	M25	17/06/2021	15/07/2021	151.75 X 150.57 X 151.10	22850	9.042	618.0	27.0	27.2
2	Ground Floor Slab	M25	17/06/2021	15/07/2021	151.56 X 149.16 X 149.66	22606	8.839	590.3	26.1	
3	Ground Floor Slab	M25	17/06/2021	15/07/2021	149.81 X 149.06 X 151.95	22331	8.570	636.5	28.5	

* The results obtained are satisfactory as per standard requirements.

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2022-01-25-32** **Date: 07/07/2021**

Project Name : Construction of School building at Singapura in Ward No.11

Agency : Sri. Kumar Raju (M/s Sri Vinayaka Builders) #10, Gokul Nilaya, Dhanalakshmi Layout, Thindlu Main Road, Opp Indian Oil Petrol Bunk, Vidyaranyapura, Bangalore-560 097.

Customer's Reference : EE(Project)/YnkZone/Wo/85/2020-21

Date of Receipt : 02-07-21

Customer ID : First Floor Column Concrete

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M25 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 07/07/2021

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen	Cross sectional area	Weight of the sample	Failure Load	Compressive strength	Average Compressive Strength
					(mm)	(Sq.mm)	(kg)	(KN)	(N/mm^2)	(N/mm^2)
1	First Floor Column Concrete	M25	30/06/2021	07/07/2021	149.64 X 149.58 X 149.35	22384	8.793	532.0	23.8	23.0
2	First Floor Column Concrete	M25	30/06/2021	07/07/2021	149.73 X 149.75 X 149.92	22423	8.660	504.9	22.5	
3	First Floor Column Concrete	M25	30/06/2021	07/07/2021	149.13 X 149.07 X 149.56	22231	8.281	507.5	22.8	

* The results obtained are satisfactory as per standard requirements.

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2022-01-25-32** **Date: 28/07/2021**

Project Name : Construction of School building at Singapura in Ward No.11

Agency : Sri. Kumar Raju (M/s Sri Vinayaka Builders) #10, Gokul Nilaya, Dhanalakshmi Layout, Thindlu Main Road, Opp Indian Oil Petrol Bunk, Vidyaranyapura, Bangalore-560 097.

Customer's Reference : EE(Project)/YnkZone/Wo/85/2020-21

Date of Receipt : 02-07-21

Customer ID : First Floor Column Concrete

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M25 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 28/07/2021

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	First Floor Column Concrete	M25	30/06/2021	28/07/2021	150.45 X 151.50 X 149.58	22793	9.076	630.9	27.7	27.7
2	First Floor Column Concrete	M25	30/06/2021	28/07/2021	149.19 X 150.51 X 151.99	22455	9.085	596.3	26.6	
3	First Floor Column Concrete	M25	30/06/2021	28/07/2021	150.40 X 151.92 X 149.89	22849	8.834	659.8	28.9	

* The results obtained are satisfactory as per standard requirements.

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2022-01-25-32** **Date: 17/07/2021**

Project Name : Construction of School building at Singapura in Ward No.11

Agency : Sri. Kumar Raju (M/s Sri Vinayaka Builders) #10, Gokul Nilaya, Dhanalakshmi Layout, Thindlu Main Road, Opp Indian Oil Petrol Bunk, Vidyaranyapura, Bangalore-560 097.

Customer's Reference : EE(Project)/YnkZone/Wo/85/2020-21

Date of Receipt : 12-07-21

Customer ID : First Floor Lintel

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M25 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 17/07/2021

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen	Cross sectional area	Weight of the sample	Failure Load	Compressive strength	Average Compressive Strength
					(mm)	(Sq.mm)	(kg)	(KN)	(N/mm^2)	(N/mm^2)
1	First Floor Lintel	M25	10/07/2021	17/07/2021	151.97 X 149.18 X 150.90	22671	8.679	525.8	23.2	22.7
2	First Floor Lintel	M25	10/07/2021	17/07/2021	149.42 X 151.96 X 150.25	22706	9.092	512.9	22.6	
3	First Floor Lintel	M25	10/07/2021	17/07/2021	149.81 X 151.99 X 151.41	22770	8.714	508.0	22.3	

* The results obtained are satisfactory as per standard requirements.

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2022-01-25-32** **Date: 07/08/2021**

Project Name : Construction of School building at Singapura in Ward No.11

Agency : Sri. Kumar Raju (M/s Sri Vinayaka Builders) #10, Gokul Nilaya, Dhanalakshmi Layout, Thindlu Main Road, Opp Indian Oil Petrol Bunk, Vidyaranyapura, Bangalore-560 097.

Customer's Reference : EE(Project)/YnkZone/Wo/85/2020-21

Date of Receipt : 12-07-21

Customer ID : First Floor Lintel

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M25 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 07/08/2021

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	First Floor Lintel	M25	10/07/2021	07/08/2021	149.97 X 149.11 X 149.24	22362	8.370	621.1	27.8	27.6
2	First Floor Lintel	M25	10/07/2021	07/08/2021	149.43 X 151.24 X 151.33	22600	8.669	591.8	26.2	
3	First Floor Lintel	M25	10/07/2021	07/08/2021	149.13 X 150.01 X 149.54	22371	9.057	643.1	28.7	

* The results obtained are satisfactory as per standard requirements.

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Date: 19/07/2021

Lab ID : **CP-2022-01-25-32**

Project Name : Construction of School building at Singapura in Ward No.11

Agency : Sri. Kumar Raju (M/s Sri Vinayaka Builders) #10, Gokul Nilaya, Dhanalakshmi Layout, Thindlu Main Road, Opp Indian Oil Petrol Bunk, Vidyaranyapura, Bangalore-560 097.

Customer's Reference : EE(Project)/YnkZone/Wo/85/2020-21

Date of Receipt : 14-07-21

Customer ID : First Floor Staircase Concrete

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M25 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 19/07/2021

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	First Floor Staircase Concrete	M25	12/07/2021	19/07/2021	151.83 X 151.42 X 149.19	22990	8.168	540.4	23.5	22.9
2	First Floor Staircase Concrete	M25	12/07/2021	19/07/2021	149.58 X 149.83 X 149.04	22411	8.421	501.4	22.4	
3	First Floor Staircase Concrete	M25	12/07/2021	19/07/2021	151.40 X 151.50 X 150.36	22938	8.215	523.5	22.8	

* The results obtained are satisfactory as per standard requirements.

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2022-01-25-32** **Date: 09/08/2021**

Project Name : Construction of School building at Singapura in Ward No.11

Agency : Sri. Kumar Raju (M/s Sri Vinayaka Builders) #10, Gokul Nilaya, Dhanalakshmi Layout, Thindlu Main Road, Opp Indian Oil Petrol Bunk, Vidyaranyapura, Bangalore-560 097.

Customer's Reference : EE(Project)/YnkZone/Wo/85/2020-21

Date of Receipt : 14-07-21

Customer ID : First Floor Staircase Concrete

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M25 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 09/08/2021

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen	Cross sectional area	Weight of the sample	Failure Load	Compressive strength	Average Compressive Strength
					(mm)	(Sq.mm)	(kg)	(KN)	(N/mm^2)	(N/mm^2)
1	First Floor Staircase Concrete	M25	12/07/2021	09/08/2021	151.15 X 150.20 X 150.76	22703	8.289	628.8	27.7	27.6
2	First Floor Staircase Concrete	M25	12/07/2021	09/08/2021	151.95 X 151.57 X 149.71	23030	8.441	613.1	26.6	
3	First Floor Staircase Concrete	M25	12/07/2021	09/08/2021	150.18 X 151.20 X 151.78	22707	8.938	647.4	28.5	

* The results obtained are satisfactory as per standard requirements.

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2022-01-25-32** **Date: 17/07/2021**

Project Name : Construction of School building at Singapura in Ward No.11

Agency : Sri. Kumar Raju (M/s Sri Vinayaka Builders) #10, Gokul Nilaya, Dhanalakshmi Layout, Thindlu Main Road, Opp Indian Oil Petrol Bunk, Vidyaranyapura, Bangalore-560 097.

Customer's Reference : EE(Project)/YnkZone/Wo/85/2020-21

Date of Receipt : 12-07-21

Customer ID : First Floor Chejja

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 17/07/2021

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	First Floor Chejja	M20	10/07/2021	17/07/2021	150.24 X 149.89 X 151.80	22519	8.809	388.0	17.2	17.6
2	First Floor Chejja	M20	10/07/2021	17/07/2021	150.31 X 150.39 X 150.60	22606	8.104	410.9	18.2	
3	First Floor Chejja	M20	10/07/2021	17/07/2021	151.83 X 150.30 X 149.37	22820	9.004	397.3	17.4	

* The results obtained are satisfactory as per standard requirements.

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2022-01-25-32** **Date: 07/08/2021**

Project Name : Construction of School building at Singapura in Ward No.11

Agency : Sri. Kumar Raju (M/s Sri Vinayaka Builders) #10, Gokul Nilaya, Dhanalakshmi Layout, Thindlu Main Road, Opp Indian Oil Petrol Bunk, Vidyaranyapura, Bangalore-560 097.

Customer's Reference : EE(Project)/YnkZone/Wo/85/2020-21

Date of Receipt : 12-07-21

Customer ID : First Floor Chejja

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 07/08/2021

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	First Floor Chejja	M20	10/07/2021	07/08/2021	149.85 X 150.20 X 150.99	22508	9.022	538.3	23.9	23.1
2	First Floor Chejja	M20	10/07/2021	07/08/2021	149.67 X 151.55 X 150.83	22682	8.808	521.6	23.0	
3	First Floor Chejja	M20	10/07/2021	07/08/2021	151.50 X 151.05 X 150.88	22884	8.156	510.8	22.3	

* The results obtained are satisfactory as per standard requirements.

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R RUDRAPRASAD
Authorized Signatory
Technical Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2022-01-25-32** **Date: 17/07/2021**

Project Name : Construction of School building at Singapura in Ward No.11

Agency : Sri. Kumar Raju (M/s Sri Vinayaka Builders) #10, Gokul Nilaya, Dhanalakshmi Layout, Thindlu Main Road, Opp Indian Oil Petrol Bunk, Vidyaranyapura, Bangalore-560 097.

Customer's Reference : EE(Project)/YnkZone/Wo/85/2020-21

Date of Receipt : 12-07-21

Customer ID : First Floor Chejja

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 17/07/2021

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	First Floor Chejja	M20	10/07/2021	17/07/2021	150.24 X 149.89 X 151.80	22519	8.809	388.0	17.2	17.6
2	First Floor Chejja	M20	10/07/2021	17/07/2021	150.31 X 150.39 X 150.60	22606	8.104	410.9	18.2	
3	First Floor Chejja	M20	10/07/2021	17/07/2021	151.83 X 150.30 X 149.37	22820	9.004	397.3	17.4	

* The results obtained are satisfactory as per standard requirements.

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2022-01-25-32** **Date: 28/07/2021**

Project Name : Construction of School building at Singapura in Ward No.11

Agency : Sri. Kumar Raju (M/s Sri Vinayaka Builders) #10, Gokul Nilaya, Dhanalakshmi Layout, Thindlu Main Road, Opp Indian Oil Petrol Bunk, Vidyaranyapura, Bangalore-560 097.

Customer's Reference : EE(Project)/YnkZone/Wo/85/2020-21

Date of Receipt : 23-07-21

Customer ID : First Floor Slab

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M25 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 28/07/2021

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen	Cross sectional area	Weight of the sample	Failure Load	Compressive strength	Average Compressive Strength
					(mm)	(Sq.mm)	(kg)	(KN)	(N/mm^2)	(N/mm^2)
1	First Floor Slab	M25	21/07/2021	28/07/2021	150.59 X 151.64 X 150.99	22835	8.288	528.3	23.1	22.5
2	First Floor Slab	M25	21/07/2021	28/07/2021	151.38 X 150.59 X 149.61	22796	9.082	504.2	22.1	
3	First Floor Slab	M25	21/07/2021	28/07/2021	149.41 X 149.59 X 151.80	22350	8.305	495.4	22.2	

* The results obtained are satisfactory as per standard requirements.

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2022-01-25-32**

Date: 18/08/2021

Project Name : Construction of School building at Singapura in Ward No.11

Agency : Sri. Kumar Raju (M/s Sri Vinayaka Builders) #10, Gokul Nilaya, Dhanalakshmi Layout, Thindlu Main Road, Opp Indian Oil Petrol Bunk, Vidyaranyapura, Bangalore-560 097.

Customer's Reference : EE(Project)/YnkZone/Wo/85/2020-21

Date of Receipt : 23-07-21

Customer ID : First Floor Slab

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M25 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 18/08/2021

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen	Cross sectional area	Weight of the sample	Failure Load	Compressive strength	Average Compressive Strength
					(mm)	(Sq.mm)	(kg)	(KN)	(N/mm^2)	(N/mm^2)
1	First Floor Slab	M25	21/07/2021	18/08/2021	150.23 X 149.34 X 149.36	22436	8.137	618.1	27.5	27.8
2	First Floor Slab	M25	21/07/2021	18/08/2021	150.00 X 150.83 X 150.07	22624	8.678	608.3	26.9	
3	First Floor Slab	M25	21/07/2021	18/08/2021	149.87 X 149.54 X 149.35	22413	8.106	646.7	28.9	

* The results obtained are satisfactory as per standard requirements.

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

****End of Report****